

Sanitary Sewer Overflow (SSO) Consent Decree Update

Commission Meeting July 17, 2019



Strategic Priorities

- Optimize Infrastructure
- Protect Our Resources



Schedule Update: Roads Work by Basin

- ▶ 135 Construction Task Orders
 - ▶ 131.4 miles awarded for construction
 - ▶ 131.02 (99%) miles rehabilitated as of May 27, 2019

Sligo Creek	100%	, 0	Western Branch	100%		
Cabin John	99% →	99%	Mattawoman		100%	
Paint Branch	100%		Northwest Branch	100%		
Lower Anacostia	100%	, D	Horsepen Branch	100%		
Beaverdam	100%	, D	Northeast Branch	99%	\rightarrow	99%
Seneca Creek	100%	, D	Oxon Run	99%	\rightarrow	99%
Dulles Interceptor	100%		Rock Creek	100%		
Muddy Branch	100%	, D	Rock Run		100%	
Broad Creek	100%	, D	Little Falls	99%	\rightarrow	99%
Piscataway	100%		Watts Branch	100%		
Parkwav	100%	, D				



Schedule Update:

Environmentally Sensitive Area (ESA) Work by Basin


- ► ESA includes a total of 251 Construction Task Orders
 - ▶ 248 (99%) Construction Task Orders issued for construction
- ► ESA includes a total of 156.38 miles
 - ▶ 155.76 (99%) miles awarded for construction
 - ▶ 121.81 (78%) miles rehabilitated as of May 27, 2019

Rock Run	78%	\rightarrow	81%	Muddy Branch	81%	\rightarrow	81%
Paint Branch**	80%	\rightarrow	80%	Western Branch	89%	\rightarrow	89%
Beaverdam	98%	\rightarrow	98%	Seneca Creek	99%	\rightarrow	100%
Piscataway	95%	\rightarrow	95%	Watts Branch	68%	\rightarrow	68%
Rock Creek	97%	\rightarrow	97%	Parkway	79%	\rightarrow	79%
Sligo Creek	91%	\rightarrow	91%	Oxon Run*	78%	\rightarrow	78%
Cabin John	93%	\rightarrow	93%	Horsepen Branch	100%		
Northeast Branch*	80%	\rightarrow	80%	Dulles Interceptor	100%		
Lower Anacostia	100%	\rightarrow	100%	Mattawoman	100%		
Northwest Branch	91%	\rightarrow	91%	Monocacy	100%		
Broad Creek*	94%	\rightarrow	94%	Patuxent North	100%		
Little Falls	72%	\rightarrow	74%	Patuxent Center	100%		



^{**} Basin impacted by University of Maryland permit issuance.







* Cumulative Budgeted and Projected Costs

Consent Decree Costs

Description	Projected Total Cost to Date	Actual Cost to Date
Consent Decree (All Articles) **	\$2,088,801,169.84	\$1,638,880,245.71
Article 06	\$1,597,508,131.00 *	\$1,252,107,908.00
All Other Articles Total Cost ***	\$488,645,163.84	\$384,520,642.84
General Cost	\$42,024,971.00	\$27,544,384.00
Article 02	\$88,990,878.00	\$68,406,179.00
Article 03	\$42,736,637.84	\$30,383,756.84
Article 04	\$35,694,590.00	\$23,455,502.00
Article 05	\$2,708,764.00	\$2,708,764.00
Article 07	\$12,219,007.00	\$213,772.00
Article 10	\$210,652,526.00	\$193,859,130.00
Article 11	\$48,574,693.00	\$32,906,058.00
Supplemental Environmental Projects	\$5,043,097.00	\$5,043,097.00
Stipulated Penalties	\$2,647,875.00	\$2,251,694.87

^{*} Projected total cost to date (includes: Construction, Program Management, Design and Environmental Support)



^{**} Includes the Article 06, All Other Articles Total Cost and Stipulated Penalties

^{***} Does not include the Stipulated Penalties

Rights of Entry (ROE)

► All ROEs have been received



Areas of Concern:

National Park Service (NPS)

NPS Sites Remain on the Critical Path

- ▶ **Broad Creek Basin Projects** Rehabilitation work was completed in April 2019 Restoration is underway.
- ▶ Oxon Run Basin Projects The Oxon Run Permit was executed on February 1, 2019.
- ► Northeast Branch Basin Projects Working with NPS to obtain Categorical Exclusion Permit.





Questions?

