

# Sanitary Sewer Overflow (SSO) Consent Decree Update

Commission Meeting January 17, 2018

## Strategic Priorities

- Improve Infrastructure
- Protect Our People, Infrastructure,
   Systems, and Resources



## Schedule Update Roads Work by Basin

- ■135 Construction Task Orders (CTO)
  - ■131.4 miles awarded for construction
  - ■130.35 (99%) miles rehabilitated as of November 30, 2017

Sligo Creek	100%		
Cabin John	98%	$\rightarrow$	98%
Paint Branch		100%	
Lower Anacostia	98%	$\rightarrow$	98%
Beaverdam		100%	
Seneca Creek	99%	$\rightarrow$	99%
<b>Dulles Interceptor</b>		100%	
Muddy Branch	100%		
Broad Creek		100%	
Piscataway	99%	$\rightarrow$	99%
Parkway	99%	$\rightarrow$	99%

Western Branch	100%		
Mattawoman	100%		
Northwest Branch	99%	$\rightarrow$	99%
Horsepen Branch	100%		
Northeast Branch	95%	$\rightarrow$	95%
Oxon Run	98%	$\rightarrow$	98%
Rock Creek	100%		
Rock Run	100%		
Little Falls	99%	$\rightarrow$	99%
Watts Branch	100%		



## Schedule Update Environmentally Sensitive Area (ESA) Work by Basin


- ■ESA includes a total of 249 CTOs
  - ■235 (94%) CTOs issued for construction
- ■ESA includes a total of 156.38 miles
  - ■150.96 (97%) miles awarded for construction
  - ■108.50 (69%) miles rehabilitated as of November 30, 2017.

Rock Run	69% →	78%	Muddy Branch	69% →	69%
Paint Branch	63% →	74%	Western Branch	74% <i>→</i>	74%
Beaverdam	97% →	98%	Seneca Creek	94% →	97%
Piscataway	85% →	86%	Watts Branch	45% <b>→</b>	46%
Rock Creek	92% →	92%	Parkway	21% →	41%
Sligo Creek	87% →	87%	Oxon Run	51% <b>→</b>	51%
Cabin John	93% →	93%	Horsepen Branch	100%	
Northeast Branch	64% →	64%	<b>Dulles Interceptor</b>	100%	
Lower Anacostia	90% →	90%	Mattawoman	100%	
Northwest Branch	74% <b>→</b>	74%	Monocacy	100%	
Broad Creek	88% →	88%	Patuxent North	100%	
Little Falls	46% →	46%	Patuxent Center	100%	



### **Consent Decree Costs**

### **Article 6 – Design and Construction Costs**





### **Consent Decree Costs**

Description	Projected Total Cost to Date	Actual Cost to Date
Consent Decree (All Articles) *	\$1,763,007,440.03	\$1,229,384,482.84
Article 06 – Basin Repair, Replace, Rehab	\$1,290,008,023.19	\$893,598,098.00
All Other Articles Total Cost **	\$472,999,416.84	\$335,786,384.84
General Cost	\$38,374,062.00	\$23,137,367.00
Article 02 – Collection System Evaluation	\$85,604,653.00	\$59,793,543.00
Article 03 – Fats, Oils, Grease (FOG)	\$44,480,180.84	\$27,045,934.84
Article 04 – Flow Monitoring	\$35,010,776.00	\$19,377,026.00
Article 05 – Collection System Modeling	\$2,708,764.00	\$2,708,764.00
Article 07 – Basin Performance Assessment	\$11,330,165.00	\$146,697.00
Article 10 – Wastewater Pump Stations	\$201,280,452.00	\$167,912,485.00
Article 11 – Collection System O&M Plans	\$49,167,267.00	\$30,621,471.00
Supplemental Environmental Projects	\$5,043,097.00	\$5,043,097.00
Stipulated Penalties	\$2,445,100.00	\$2,251,694.87

<sup>\*</sup> Includes the Article 06, All Other Articles Total Cost and Stipulated Penalties



<sup>\*\*</sup> Does not include the Stipulated Penalties


# **Areas of Concern Rights of Entry (ROE)**

- Total Outstanding ROE Decreased from 28 to 27
- General Counsel's Office and Land Unit Involvement Number decreased from 3 to 2
- No New ROE Letters to the County Governments Sent (Remains at 10)




## **Areas of Concern Rights of Entry**

#### **Outstanding vs Received ROE's**



#### **Remaining ROE's**





# **Areas of Concern National Park Service (NPS)**

### NPS Sites Remain on the Critical Path

- Broad Creek WWPS and Force Main
   — Notice to
   Proceed Issued January 2017 with Substantial
   Completion Expected in 2019.
- Broad Creek Basin Projects Special Use Permit (SUP) received on November 29, 2017.
- Oxon Run and Northeast Branch Basin Projects Environmental Assessment is on going for both basins.
   WSSC conducted wetland survey on 12/6/17 to mitigate impact on NPS property.





## Questions