

WSSC Bi-County Supply Main Boring Schedule

ID	Task Name	General Status	Estimated Start	June				July				August				September				October			
				5/28	6/4	6/11	6/18	6/25	7/2	7/9	7/16	7/23	7/30	8/6	8/13	8/20	8/27	9/3	9/10	9/17	9/24	10/1	10/8
1			Thu 6/8/06		◆ 6/8																		
4	B-3, Heritage Walk Pool	Done	Thu 6/8/06		B-3	6/14																	
7	B-5, Charnwood-new homes	Subst. Compl	Mon 6/26/06					B-5	7/5														
23	Scheduled Delay-GeoServices Off	N/A	Mon 6/19/06																				
24	B-21, Beach & Stoneybrook Drives	Delayed	Tue 8/1/06																				
13	B-11, Rockville Pike & Beach Dr.	Drilling compl.	Thu 7/6/06																				
15	B-13, Beach Drive, West of Cedar Ln		Tue 7/25/06																				
21	B-19, Beach Drive-East of Kens. Pkw		Tue 7/18/06																				
10	B-8, I-270 spur-pedestrian bridge		Wed 8/2/06																				
18	B-16, Beach Dr. Between Cedar Lane	Done	Thu 7/13/06																				
16	B-14, Beach & Cedar		Wed 8/16/06																				
12	B-10, Opposite 10101 Grosvenor		Wed 8/23/06																				
5	Geo Services Completes last boring		Tue 9/5/06																				
6	B-4, off Charnwood	Problems	Fri 6/23/06																				
20	B-18, Connecticut Ramp Shaft S-3	Delayed	Mon 8/7/06																				
2	B-1, Beyond Farmland Dr. Shaft S-1	Delayed	Mon 8/14/06																				
14	B-12, Beach & Franklin	Next	Fri 7/21/06																				
17	B-15, Beach Dr. East of Cedar Ln.		Fri 7/28/06																				
8	B-6, I270 spur before Rt 187 ramp		Fri 8/11/06																				
9	B-7, Luxumburg Apartments		Fri 8/25/06																				
11	B-9, Opposite 10301Grosvenor		Wed 9/6/06																				
3	B-2, I270 Spur-between ramps		Thu 9/14/06																				
22	B-20, Beach at Spring		Tue 9/26/06																				
19	B-17, Beach at Conn. Ave.		Thu 9/28/06																				
25	TLB Completes Last Boring		Wed 10/4/06																				

This schedule is the best estimate at the time it was prepared and is subject to change based on a number of factors including equipment function and weather.
 Note: The Black line in the middle of the blue bar shows the relative progress.

Updated Wed 7/19/06