



Washington Suburban Sanitary Commission Sanitary Sewer Overflow Written Report

2878668-118-2019

MDE OFFICIAL CONTACTED: KATY/EBONY

DATA CALLED IN BY: RAVEN O YELDER

DATE: 06/10/2019 AT 10:17AM

WORK ORDER(S): 2878668 2878659

EST DATE AND TIME SSO BEGAN: 06/10/2019 09:01AM DURATION: 2.00 HRS

DATE AND TIME SSO ENDED: 06/10/2019 11:01AM

SOURCE-OVERFLOWING MH MH04013213 WATER BODY AFFECTED-PISCATAWAY CREEK

CLOSEST STREET ADDRESS: 9311 PISCATAWAY RD 20735

COUNTY/PAGE/GRID: P 5766 D09 TOWN/CITY: CLINTON

CAUSE: ROOTS EST OVERFLOW VOLUME: 240 GAL

UPON ARRIVAL, THE INSPECTOR FOUND MANHOLE #213M OVERFLOWING 2 GALLONS PER MINUTE IN A GRASSY AREA, ENTERING A NEARBY STORM DRAIN IN THE PISCATAWAY CREEK BASIN. THE CREW JETTED FROM MANHOLE #212U TO MANHOLE #213M A TOTAL OF 129 FEET, HITTING AND RELIEVING HEAVY ROOTS AT 7 FEET, ENDING THE OVERFLOW.

IMPACTS UPON PUBLIC HEALTH AND STATE WATERS:

DISCOLORATION

NOTICEABLE ODOR

PUBLIC ACCESS

PUBLIC USE OBSERVED

WET WEATHER

STEPS TAKEN OR PLANNED TO REDUCE, ELIMINATE AND PREVENT RECURRENCE:

THE PROBLEM WITH THIS SEWER LINE HAS BEEN REFERRED TO LINE BLOCKAGE ANALYSIS (LBA) FOR REVIEW. A FOLLOW-UP INVESTIGATION WILL BE CONDUCTED TO DETERMINE WHAT MEASURES SHOULD BE TAKEN TO REDUCE OR ELIMINATE THE CHANCE OF THIS LINE OVERFLOWING AGAIN.

MEASURES INITIATED/TAKEN TO MINIMIZE IMPACT:

LIME

NOTIFICATIONS MADE:

PG COUNTY HEALTH DEPT

MD DEPARTMENT OF ENVIRONMENT

PG COUNTY MUNICIPALITIES

ORIGINALLY REPORTED AS 9311 R/W PISCATAWAY ROAD.

SIGNS POSTED: 2 POST DATE: 06/10/2019