

## WASHINGTON SUBURBAN SANITARY COMMISSION SANITARY SEWER OVERFLOW WRITTEN REPORT

3240573-118-2023

MDE OFFICIAL CONTACTED: EVELYN STAVROU

DATA CALLED IN BY: BRANDON T MCCREA DATE: 04/06/2023 AT 12:35PM

WORK ORDER(S): 3240573 3240564

EST DATE AND TIME SSO BEGAN: 04/06/2023 10:29AM DURATION: 1.52 HRS DATE AND TIME SSO ENDED: 04/06/2023 12:00PM

SOURCE-OVERFLOWING MH MH10065015 WATER BODY AFFECTED-NORTHWEST BRANCH

CLOSEST STREET ADDRESS: 12313 CLEMENT LN 20902 COUNTY/PAGE/GRID: M 5286 H01 TOWN/CITY: SILVER SPRING

- CAUSE: ROOTS AND WIPES EST OVERFLOW VOLUME: 182 GAL UPON ARRIVAL, THE CREW FOUND MANHOLE 015U OVERFLOWING APPROXIMATELY 2 GPM INTO THE GRASSY AREA AROUND THE MANHOLE. MANHOLE 017M AND 016M WERE ALSO HOLDING. THE CREW JETTED FROM MANHOLE 015U TO MANHOLE 004M A TOTAL 371 FEET, AND HIT AND RELIEVED ROOTS, WIPES AND LIGHT GREASE AT 362 FEET, ENDING THE EVENT.
- IMPACTS UPON PUBLIC HEALTH AND STATE WATERS: DRY WEATHER NOTICEABLE ODOR PUBLIC ACCESS

STEPS TAKEN OR PLANNED TO REDUCE, ELIMINATE AND PREVENT RECURRENCE: THE PROBLEM WITH THIS SEWER LINE HAS BEEN REFERRED TO LINE BLOCKAGE ANALYSIS (LBA) FOR REVIEW. A FOLLOW-UP INVESTIGATION WILL BE CONDUC-TED TO DETERMINE WHAT MEASURES SHOULD BE TAKEN TO REDUCE OR ELIMINATE THE CHANCE OF THIS LINE OVERFLOWING AGAIN.

MEASURES INITIATED/TAKEN TO MINIMIZE IMPACT: LIME RAKED AREA

NOTIFICATIONS MADE: MD DEPARTMENT OF ENVIRONMENT MONTGOMERY CO MUNICIPALITIES

DEP-MONTGOMERY COUNTY

THIS EVENT WAS ORIGINALLY REPORTED AS 12300BLK R/W CLEMENT LANE