



WASHINGTON SUBURBAN SANITARY COMMISSION SANITARY SEWER OVERFLOW WRITTEN REPORT

3231689-109-2023

MDE OFFICIAL CONTACTED: EVELYN STAVROU

DATA CALLED IN BY: ELBE L DAVIS

DATE: 02/23/2023 AT 04:00PM

WORK ORDER(S): 3231689 3231656

EST DATE AND TIME SSO BEGAN: 02/23/2023 01:29PM DURATION: 100.77 HRS

DATE AND TIME SSO ENDED: 02/27/2023 06:15PM

SOURCE-REPAIR SEWER MAIN SS05081010 WATER BODY AFFECTED-ROCK CREEK

CLOSEST STREET ADDRESS: 11233 ASHLEY DR 20852

COUNTY/PAGE/GRID: M 5285 F04 TOWN/CITY: ROCKVILLE

CAUSE: STREAM EROSION EST OVERFLOW VOLUME: 3,023 GAL

UPON ARRIVAL ON 02/24/2023, THE CREW FOUND SEWAGE POOLING IN A SECTION OF GLENDARRAGH STREAM, EXFILTRATING FROM A BROKEN MAIN AT A RATE OF 0.5GPM. THE CREWS WORKED TO LOCATE MANHOLES 010M, 011M, AND 012M WITHOUT SUCCESS. ON 02/27/2023 A WSSC CONTRACTOR SET UP OVER PUMPING OPERATIONS FROM MANHOLE 014U TO 005U, ENDING THE EVENT.

IMPACTS UPON PUBLIC HEALTH AND STATE WATERS:

DRY WEATHER DISCOLORATION
NOTICEABLE ODOR PUBLIC ACCESS
PUBLIC USE OBSERVED

STEPS TAKEN OR PLANNED TO REDUCE, ELIMINATE AND PREVENT RECURRENCE:

THE PROBLEM WITH THIS SEWER LINE HAS BEEN REFERRED TO LINE BLOCKAGE ANALYSIS (LBA) FOR REVIEW. A FOLLOW-UP INVESTIGATION WILL BE CONDUCTED TO DETERMINE WHAT MEASURES SHOULD BE TAKEN TO REDUCE OR ELIMINATE THE CHANCE OF THIS LINE OVERFLOWING AGAIN.

*

THE SEGMENT IS UNDER REPAIR AND THEREFORE CANNOT YET BE CCTV INSPECTED. THE REPORT WILL BE UPDATED UPON COMPLETION OF REPAIRS AND CCTV INSPECTION. **UPDATE 05/10/2023: A WSSC CONTRACTOR REPLACED 135' OF 10" SEWER MAIN. REPAIRS AND CCTV WERE COMPLETED ON 03/07/2023.

MEASURES INITIATED/TAKEN TO MINIMIZE IMPACT:

NOTIFICATIONS MADE:

MD DEPARTMENT OF ENVIRONMENT DEP-MONTGOMERY COUNTY
MONTGOMERY CO MUNICIPALITIES

SIGNS POSTED: 15 POST DATE: 02/24/2023