

WASHINGTON SUBURBAN SANITARY COMMISSION SANITARY SEWER OVERFLOW WRITTEN REPORT

3259048-073-2023

MDE OFFICIAL CONTACTED: OFFICER WOODARD

- DATA CALLED IN BY: MARVIN BAILEY DATE: 06/10/2023 AT 03:55PM
- WORK ORDER(S): 3259048 3259032
- EST DATE AND TIME SSO BEGAN: 06/10/2023 10:14AM DURATION: 2.52 HRS DATE AND TIME SSO ENDED: 06/10/2023 12:45PM

SOURCE-CLEAN OUT 00121454300 WATER BODY AFFECTED-OXON RUN

- CLOSEST STREET ADDRESS:2311SHADYSIDE AVE20746COUNTY/PAGE/GRID:P 5650 A03TOWN/CITY:SUITLAND
- CAUSE: GREASE AND WIPES EST OVERFLOW VOLUME: 454 GAL UPON ARRIVAL, THE CREW FOUND THE PROPERTY LINE CLEANOUT OVERFLOWING APPROXIMATELY 3GPM, INTO THE GRASSY AREA AROUND THE CLEANOUT AND INTO A NEARBY STORM DRAIN THAT ENTERS THE OXON RUN BASIN. THE CREW JETTED FROM MANHOLE 009M TO 010M, A TOTAL OF 320FT, AND HIT AND RELIEVED GREASE AND WIPES AT 40FT, TO END THE EVENT.

IMPACTS	UPON	PUBLIC	HEALTH	AND	STATE	WATERS:	
DRY WEATHER						DISCOL	ORATION
NOTICEABLE ODOR					PUBLIC	ACCESS	

STEPS TAKEN OR PLANNED TO REDUCE, ELIMINATE AND PREVENT RECURRENCE: THE PROBLEM WITH THIS SEWER LINE HAS BEEN REFERRED TO LINE BLOCKAGE ANALYSIS (LBA) FOR REVIEW. A FOLLOW-UP INVESTIGATION WILL BE CONDUC-TED TO DETERMINE WHAT MEASURES SHOULD BE TAKEN TO REDUCE OR ELIMINATE THE CHANCE OF THIS LINE OVERFLOWING AGAIN.

MEASURES INITIATED/TAKEN TO MINIMIZE IMPACT: RAKED AREA VISIBLE SOLIDS REMOVED LIME

THE CREW SPREAD LIME ON THE GRASSY AREA AROUND THE CLEANOUT.

NOTIFICATIONS MADE: PG COUNTY MUNICIPALITIES MD DEPARTMENT OF ENVIRONMENT PG COUNTY HEALTH DEPT