



WASHINGTON SUBURBAN SANITARY COMMISSION SANITARY SEWER OVERFLOW WRITTEN REPORT

1101444 - 118 - 2026

MDE OFFICIAL CONTACTED: AFTAN SYVESTER

DATA CALLED IN BY: EDDIE GREEN

DATE: 9/1/2026 2:20PM

WORK ORDER(S): 1101444

EST DATE AND TIME SSO BEGAN: 09/01/2026 12:30PM

DURATION: 6.75 HRS

DATE AND TIME SSO ENDED: 09/01/2026 07:15PM

SOURCE - OVERFLOWING MANHOLE 02011114M

WATER BODY AFFECTED: PAINT BRANCH

CLOSEST STREET ADDRESS: 11503-56 FEBRUARY CIRCLE, SILVER SPRING

COUNTY: M

TOWN/CITY: SILVER SPRING

CAUSE: 09 UNKNOWN

EST OVERFLOW VOLUME: 810 GAL

UPON ARRIVAL, THE CREW FOUND MANHOLE 114M OVERFLOWING AT APPROXIMATELY 2 GPM. THE OVERFLOW DID NOT ENTER ANY WATERWAYS. THE CREW JETTED FROM MANHOLE 115 TO 114M, AND HIT AND RELIEVED A HARD UNKNOWN OBSTRUCTION. TO END THE EVENT.

IMPACTS UPON PUBLIC HEALTH AND STATE WATERS:

DW - Dry Weather

THE CREW RAKED THE AFFECTED AREA, REMOVED VISIBLE SOLIDS, AND SPREAD LIME AROUND THE MANHOLE.

STEPS TAKEN OR PLANNED TO REDUCE, ELIMINATE AND PREVENT RECURRENCE:

THE PROBLEM WITH THIS SEWER LINE HAS BEEN REFERRED TO LINE BLOCKAGE ANALYSIS (LBA) FOR REVIEW. A FOLLOW-UP INVESTIGATION WILL BE CONDUCTED TO DETERMINE WHAT MEASURES SHOULD BE TAKEN TO REDUCE OR ELIMINATE THE CHANCE OF THIS LINE OVERFLOWING AGAIN.

MEASURES INITIATED/TAKEN TO MINIMIZE IMPACT:

LIM - Lime

THE CREW RAKED THE AFFECTED AREA, REMOVED VISIBLE SOLIDS, AND SPREAD LIME AROUND THE MANHOLE.

NOTIFICATIONS MADE:

MDE - MD Dept Environment, DEP - Montgomery County DEP, MCM - Montgomery Municipality

SIGNS POSTED: 5

POST DATE: 09/02/2026 00:00:00