



WASHINGTON SUBURBAN SANITARY COMMISSION SANITARY SEWER OVERFLOW WRITTEN REPORT

1103573 - 006 - 2026

MDE OFFICIAL CONTACTED: KEVIN (194217)

DATA CALLED IN BY: RASHAD HAMEED

DATE: SEPT 8, 2026 3:30 PM

WORK ORDER(S): 1103573

EST DATE AND TIME SSO BEGAN: 09/08/2026 09:20 AM

DURATION: 6.10 HRS

DATE AND TIME SSO ENDED: 09/08/2026 03:00 PM

SOURCE - OVERFLOWING CLEANOUT

WATER BODY AFFECTED: NORTHEAST BRANCH

CLOSEST STREET ADDRESS: 6407 KENILWORTH AVE, RIVERDALE, MD, 20737

COUNTY: P

TOWN/CITY: RIVERDALE

CAUSE: 75 ROOTS AND WIPES

EST OVERFLOW VOLUME: 10 GAL

UPON ARRIVAL, THE CREW FOUND A PROPERTY LINE CLEANOUT HOLDING AND SHOWING EVIDENCE OF AN OVERFLOW ONTO THE GRASSY AREA AND DRIVEWAY. THE OVERFLOW DID NOT ENTER A WATERWAY OR STORM DRAIN. A WSSC CONTRACTOR SNAKED 60 FT OF THE LATERAL AND HIT AN RELIEVED ROOTS AND WIPES AT 44 FT, TO END THE EVENT.

IMPACTS UPON PUBLIC HEALTH AND STATE WATERS:

DIS - DISCOLORATION, DW - DRY WEATHER

STEPS TAKEN OR PLANNED TO REDUCE, ELIMINATE AND PREVENT RECURRENCE:

THE PROBLEM WITH THIS SEWER LINE HAS BEEN REFERRED TO LINE BLOCKAGE ANALYSIS (LBA) FOR REVIEW. A FOLLOW-UP INVESTIGATION WILL BE CONDUCTED TO DETERMINE WHAT MEASURES SHOULD BE TAKEN TO REDUCE OR ELIMINATE THE CHANCE OF THIS LINE OVERFLOWING AGAIN.

MEASURES INITIATED/TAKEN TO MINIMIZE IMPACT:

LIM - LIME

THE CREW RAKED AFFECTED AREA, REMOVED VISIBLE SOILDS, AND SPREAD LINE AROUND CLEANOUT.

NOTIFICATIONS MADE:

MDE - MD DEPT ENVIRONMENT

PG COUNTY HEALTH DEPT

PG COUNTY MUNICIPALITIES

SIGNS POSTED: N/A

POST DATE: N/A