



WASHINGTON SUBURBAN SANITARY COMMISSION SANITARY SEWER OVERFLOW WRITTEN REPORT

1105381 - 118 - 2026

MDE OFFICIAL CONTACTED: OLU MIDE

DATA CALLED IN BY: MARVIN BAILEY

DATE: SEPT 19, 2026 06:10 PM

WORK ORDER(S): 1105381, 1105456

EST DATE AND TIME SSO BEGAN: 09/19/2026 01:34 PM

DURATION: 2.27 HRS

DATE AND TIME SSO ENDED: 09/19/2026 04:01 PM

SOURCE – OVERFLOWING MANHOLE 14186119M

WATER BODY AFFECTED: WESTERN BRANCH

CLOSEST STREET ADDRESS: 8900 CRANDALL RD, LANHAM, MD, 20706

COUNTY: P

TOWN/CITY: LANHAM

CAUSE: 74 GREASE AND WIPES

EST OVERFLOW VOLUME: 58 GAL

UPON ARRIVAL, THE CREW FOUND MANHOLE 119M OVERFLOWING AT APPROXIMATELY 0.39 GPM ONTO THE GRASSY AREA AROUND THE MANHOLE. NO WATERWAYS WERE AFFECTED. THE CREW JETTED FROM MANHOLE 118M TO 119M, A TOTAL OF 239', AND HIT AND RELIEVED GREASE AND WIPES AT 175', TO END THE EVENT.

IMPACTS UPON PUBLIC HEALTH AND STATE WATERS:

NO - NOTICEABLE ODOR, PA - PUBLIC ACCESS

STEPS TAKEN OR PLANNED TO REDUCE, ELIMINATE AND PREVENT RECURRENCE:

THE PROBLEM WITH THIS SEWER LINE HAS BEEN REFERRED TO LINE BLOCKAGE ANALYSIS (LBA) FOR REVIEW. A FOLLOW-UP INVESTIGATION WILL BE CONDUCTED TO DETERMINE WHAT MEASURES SHOULD BE TAKEN TO REDUCE OR ELIMINATE THE CHANCE OF THIS LINE OVERFLOWING AGAIN.

MEASURES INITIATED/TAKEN TO MINIMIZE IMPACT:

LIM - LIME

THE CREW SPREAD LIME.

NOTIFICATIONS MADE:

MDE - MD DEPT ENVIRONMENT

PG COUNTY HEALTH DEPT

PG COUNTY MUNICIPALITIES

SIGNS POSTED: 1

POST DATE: 09/19/2026