



WASHINGTON SUBURBAN SANITARY COMMISSION SANITARY SEWER OVERFLOW WRITTEN REPORT

1105551 - 118 - 2026

MDE OFFICIAL CONTACTED: CHRISTY WAGNER

DATA CALLED IN BY: MARTIA MELVIN

DATE: SEPT 22, 2026 10:20 AM

WORK ORDER(S): 1105551

EST DATE AND TIME SSO BEGAN: 09/21/2026 08:22 PM

DURATION: 2.13 HRS

DATE AND TIME SSO ENDED: 09/21/2026 10:30 PM

SOURCE – OVERFLOWING MANHOLE 10075030M

WATER BODY AFFECTED: NORTHWEST BRANCH

CLOSEST STREET ADDRESS: 13118 LAYHILL RD, SILVER SPRING, MD, 20906

COUNTY: M

TOWN/CITY: SILVER SPRING

CAUSE: 13 GREASE

EST OVERFLOW VOLUME: 128 GAL

UPON ARRIVAL, THE CREW FOUND MANHOLE 030M OVERFLOWING AT 1 GPM ONTO THE GRASSY AREA AND DRIVEWAY, AND INTO A STORM DRAIN THAT OUTFALLS INTO NORTHWEST BRANCH. THE CREW JETTED FROM MANHOLE 029U TO 030M, A TOTAL OF 90', AND HIT AND RELIEVED HEAVY GREASE AT 15', TO END THE EVENT.

IMPACTS UPON PUBLIC HEALTH AND STATE WATERS:

WW - WET WEATHER, DIS - DISCOLORATION, NO - NOTICEABLE ODOR, PA - PUBLIC ACCESS, VSB - VISIBLE SOLIDS, STREAM BANK

STEPS TAKEN OR PLANNED TO REDUCE, ELIMINATE AND PREVENT RECURRENCE:

THE PROBLEM WITH THIS SEWER LINE HAS BEEN REFERRED TO LINE BLOCKAGE ANALYSIS (LBA) FOR REVIEW. A FOLLOW-UP INVESTIGATION WILL BE CONDUCTED TO DETERMINE WHAT MEASURES SHOULD BE TAKEN TO REDUCE OR ELIMINATE THE CHANCE OF THIS LINE OVERFLOWING AGAIN.

MEASURES INITIATED/TAKEN TO MINIMIZE IMPACT:

LIM – LIME VSR - VISIBLE SOLIDS REMOVED

THE CREW SPREAD LIME. AND REMOVED ALL VISIBLE SOLIDS.

NOTIFICATIONS MADE:

MDE - MD DEPT ENVIRONMENT, DEP - MONTGOMERY COUNTY DEP, MCM - MONTGOMERY MUNICIPALITY

SIGNS POSTED: 3

POST DATE: 9/22/2026