

WASHINGTON SUBURBAN SANITARY COMMISSION SANITARY SEWER OVERFLOW WRITTEN REPORT

3025620-074-2021

MDE OFFICIAL CONTACTED: ROB ATKINSON

DATA CALLED IN BY: MARK A ALEXANDER DATE: 01/19/2021 AT 01:47AM

WORK ORDER(S): 3025620 3025588

EST DATE AND TIME SSO BEGAN: 01/18/2021 09:17PM DURATION: 7.72 HRS

DATE AND TIME SSO ENDED: 01/19/2021 05:00AM

SOURCE-CONTRACTOR SS04005032 WATER BODY AFFECTED-PISCATAWAY CREEK

CLOSEST STREET ADDRESS: 12210 CLEAR CREEK DR 20744-2760

COUNTY/PAGE/GRID: P 5881 D05 TOWN/CITY: FORT WASHINGTON

CAUSE: DAMAGED BY OTHERS EST OVERFLOW VOLUME: 1,390 GAL UPON ARRIVAL, THE INSPECTOR CONFIRMED 3 GALLONS OF SEWAGE PER MINUTE WAS ENTERING A NEW STORM DRAIN BEING INSTALLED BY A CONTRACTOR. THE STORM DRAIN LEADS TO AN UNKNOWN CREEK IN THE PISCATAWAY CREEK BASIN. IT IS SUSPECTED THAT THE CONTRACTOR DAMAGED THE 8" SEWER MAIN. A WSSC WATER CONTRACTOR SET UP OVERPUMPING TO END THE EVENT.

IMPACTS UPON PUBLIC HEALTH AND STATE WATERS:

DISCOLORATION DRY WEATHER
NOTICEABLE ODOR PUBLIC ACCESS

STEPS TAKEN OR PLANNED TO REDUCE, ELIMINATE AND PREVENT RECURRENCE: A WSSC WATER CONTRACTOR WILL MAKE PIPE REPAIRS. OVERPUMPING WILL

REMAIN IN PLACE UNTIL REPAIRS ARE COMPLETE. A CCTV INSPECTION WILL BE PERFORMED UPON COMPLETION OF REPAIRS.

PERFORMED UPON COMPLETION OF REPAIRS.

THE PROBLEM WITH THIS SEWER LINE HAS BEEN REFERRED TO LINE BLOCKAGE ANALYSIS (LBA) FOR REVIEW. A FOLLOW-UP INVESTIGATION WILL BE CONDUCTED TO DETERMINE WHAT MEASURES SHOULD BE TAKEN TO REDUCE OR ELIMINATE THE CHANCE OF THIS LINE OVERFLOWING AGAIN.

01/25/2021 UPDATE - A WSSC WATER CONTRACTOR COMPLETED PIPE REPAIRS ON 01/20/2021. OVERPUMPING HAS BEEN REMOVED. A CCTV INSPECTION HAS BEEN PERFORMED.

MEASURES INITIATED/TAKEN TO MINIMIZE IMPACT:

TITME RAKED AREA

NOTIFICATIONS MADE:

MD DEPARTMENT OF ENVIRONMENT

PG COUNTY MUNICIPALITIES

PG COUNTY HEALTH DEPT

SIGNS POSTED: 10 POST DATE: 01/18/2021