

Washington Suburban Sanitary Commission Sanitary Sewer Overflow Written Report

2891490-118-2019 MDE OFFICIAL CONTACTED: JAMES LYONS DATA CALLED IN BY: RAVEN O YELDER DATE: 08/04/2019 AT 10:57AM WORK ORDER(S): 2891490 2891489 EST DATE AND TIME SSO BEGAN: 08/04/2019 10:07AM DURATION: 1.38 HRS DATE AND TIME SSO ENDED: 08/04/2019 11:30AM SOURCE-OVERFLOWING MH MH10074241 WATER BODY AFFECTED-NORTHWEST BRANCH CLOSEST STREET ADDRESS: 2608 BAYWOOD CT 20906-3101 COUNTY/PAGE/GRID: M 5166 B08 TOWN/CITY: SILVER SPRING CAUSE: ROOTS EST OVERFLOW VOLUME: 166 GAL UPON THE CREW'S ARRIVAL, MANHOLE 241M WAS OVERFLOWING, APPROXIMATELY 2 GALLONS PER MINUTE, AND ENTERING A NEARBY STORM DRAIN, IN THE NORTHWEST BRANCH BASIN. THE CREW JETTED FROM MANHOLE 240M TO 241M, A TOTAL OF 200 FEET, RELIEVING A HEAVY ROOT OBSTRUCTION AT 180 FEET;

IMPACTS UPON PUBLIC HEALTH AND STATE WATERS: DRY WEATHER NOTICEABLE ODOR PUBLIC ACCESS

STEPS TAKEN OR PLANNED TO REDUCE, ELIMINATE AND PREVENT RECURRENCE: THE PROBLEM WITH THIS SEWER LINE HAS BEEN REFERRED TO LINE BLOCKAGE ANALYSIS (LBA) FOR REVIEW. A FOLLOW-UP INVESTIGATION WILL BE CONDUC-TED TO DETERMINE WHAT MEASURES SHOULD BE TAKEN TO REDUCE OR ELIMINATE THE CHANCE OF THIS LINE OVERFLOWING AGAIN.

MEASURES INITIATED/TAKEN TO MINIMIZE IMPACT: LIME

NOTIFICATIONS MADE: MD DEPARTMENT OF ENVIRONMENT MONTGOMERY CO MUNICIPALITIES DEP-MONTGOMERY COUNTY

ENDING THE OVERFLOW.