



# WASHINGTON SUBURBAN SANITARY COMMISSION SANITARY SEWER OVERFLOW WRITTEN REPORT

3106266-073-2021

MDE OFFICIAL CONTACTED: HOLLY TREGO

DATA CALLED IN BY: SHEMIEKA MONIQUE HARDING DATE: 11/19/2021 AT 12:42AM

WORK ORDER(S): 3106266 3104381

EST DATE AND TIME SSO BEGAN: 11/18/2021 07:51AM DURATION: 1.65 HRS  
DATE AND TIME SSO ENDED: 11/18/2021 09:30AM

SOURCE-CLEAN OUT 00457806800 WATER BODY AFFECTED-ROCK CREEK

CLOSEST STREET ADDRESS: 10240 HATHERLEIGH DR 20814  
COUNTY/PAGE/GRID: M 5285 B07 TOWN/CITY: BETHESDA

CAUSE: ROOTS EST OVERFLOW VOLUME: 60 GAL  
UPON ARRIVAL, THE INSPECTOR FOUND EVIDENCE THE PROPERTY LINE CLEANOUT HAD RECENTLY OVERFLOWED. A WSSC WATER CONTRACTOR SNAKED THE PROPERTY LINE CLEANOUT, A TOTAL OF 60 FEET, RELIEVING HARD ROOTS AT 43 FEET OFF PROPERTY, ENDING THE EVENT.

IMPACTS UPON PUBLIC HEALTH AND STATE WATERS:  
DRY WEATHER PUBLIC ACCESS

STEPS TAKEN OR PLANNED TO REDUCE, ELIMINATE AND PREVENT RECURRENCE:  
THE PROBLEM WITH THIS SEWER LINE HAS BEEN REFERRED TO LINE BLOCKAGE ANALYSIS (LBA) FOR REVIEW. A FOLLOW-UP INVESTIGATION WILL BE CONDUCTED TO DETERMINE WHAT MEASURES SHOULD BE TAKEN TO REDUCE OR ELIMINATE THE CHANCE OF THIS LINE OVERFLOWING AGAIN.

MEASURES INITIATED/TAKEN TO MINIMIZE IMPACT:  
LIME RAKED AREA

THE INSPECTOR CLEANED UP TISSUE AND RETURNED TO SPREAD LIME.

NOTIFICATIONS MADE:  
MD DEPARTMENT OF ENVIRONMENT DEP-MONTGOMERY COUNTY  
MONTGOMERY CO MUNICIPALITIES