

WASHINGTON SUBURBAN SANITARY COMMISSION SANITARY SEWER OVERFLOW WRITTEN REPORT

3129729-118-2022

MDE OFFICIAL CONTACTED: EVELYN STAVROU

DATA CALLED IN BY: PARIS S JORDAN DATE: 03/11/2022 AT 11:55AM

WORK ORDER(S): 3129729 3129692

EST DATE AND TIME SSO BEGAN: 03/11/2022 10:59AM DURATION: 2.02 HRS

DATE AND TIME SSO ENDED: 03/11/2022 01:00PM

SOURCE-OVERFLOWING MH MH14187331 WATER BODY AFFECTED-WESTERN BRANCH

CLOSEST STREET ADDRESS: 5714 WESTGATE RD 20706

COUNTY/PAGE/GRID: P 5411 D06 TOWN/CITY: LANHAM SEABROOK

CAUSE: DAMAGED BY OTHERS EST OVERFLOW VOLUME: 242 GAL UPON ARRIVAL, THE WSSC CREW FOUND MANHOLE 331M OVERFLOWING AT A RATE OF 2 GPM INTO A NEARBY CREEK. THE CREW JETTED THE MAINLINE FROM 020U TO 331M,

AND RELIEVED BROKEN PIPE AT 30' TO END THE EVENT.

IMPACTS UPON PUBLIC HEALTH AND STATE WATERS:

DRY WEATHER NOTICEABLE ODOR

PUBLIC ACCESS VISIBLE SOLIDS, STREAM BANK VISIBLE SOLIDS, IN STREAM

STEPS TAKEN OR PLANNED TO REDUCE, ELIMINATE AND PREVENT RECURRENCE:
BROKEN PIPE WAS CAUSED BY A CONTRACTOR HITTING THE SEWER MAIN WHILE
PERFORMING STREAM BANK RENEWAL WORK.

THE PROBLEM WITH THIS SEWER LINE HAS BEEN REFERRED TO LINE BLOCKAGE ANALYSIS (LBA) FOR REVIEW. A FOLLOW-UP INVESTIGATION WILL BE CONDUCTED TO DETERMINE WHAT MEASURES SHOULD BE TAKEN TO REDUCE OR ELIMINATE THE CHANCE OF THIS LINE OVERFLOWING AGAIN.

MEASURES INITIATED/TAKEN TO MINIMIZE IMPACT: RAKED AREA

A WSSC CONTRACT MANAGER IS ON SITE TO REPAIR THE BROKEN PIPE.

NOTIFICATIONS MADE:

MD DEPARTMENT OF ENVIRONMENT PG COUNTY MUNICIPALITIES

PG COUNTY HEALTH DEPT

SIGNS POSTED: 6 POST DATE: 03/12/2022