



# WASHINGTON SUBURBAN SANITARY COMMISSION

## SANITARY SEWER OVERFLOW WRITTEN REPORT

3457010-118-2025

MOE OFFICIAL CONTACTED: EVELYN STAVROU

DATA CALLED IN BY: RASHAD S HAMEED

DATE: 04/17/2025 AT 11:34AM

WORK ORDER(S): 3457010 3456964

EST DATE AND TIME SSO BEGAN: 04/17/2025 09:39AM DURATION: 3.60 HRS

DATE AND TIME SSO ENDED: 04/17/2025 01:15PM

SOURCE-OVERFLOWING MH MH08037049 WATER BODY AFFECTED-NORTHEAST BRANCH

CLOSEST STREET ADDRESS: 6501 GREENBELT RD 20740

COUNTY/PAGE/GRID: P 5410 G02 TOWN/CITY: GREENBELT

CAUSE: GREASE AND WIPES EST OVERFLOW VOLUME: 432 GAL

UPON ARRIVAL, THE CREW FOUND MANHOLE 049M OVERFLOWING AT 2GPM, ONTO THE GRASSY AREA AROUND THE MANHOLE, INTO A NEARBY TRIBUTARY THAT OUTFALLS INTO LOWER ANACOSTIA. THE CREW JETTED FROM MANHOLE 049M TO 030U, A TOTAL OF 220', AND HIT AND RELIEVED A GREASE AND ROOTS BLOCKAGE AT 121', TO END THE EVENT.

IMPACTS UPON PUBLIC HEALTH AND STATE WATERS:

DISCOLORATION PUBLIC ACCESS  
VISIBLE SOLIDS, STREAM BANK

STEPS TAKEN OR PLANNED TO REDUCE, ELIMINATE AND PREVENT RECURRENCE:

THE PROBLEM WITH THIS SEWER LINE HAS BEEN REFERRED TO LINE BLOCKAGE ANALYSIS (LBA) FOR REVIEW. A FOLLOW-UP INVESTIGATION WILL BE CONDUCTED TO DETERMINE WHAT MEASURES SHOULD BE TAKEN TO REDUCE OR ELIMINATE THE CHANCE OF THIS LINE OVERFLOWING AGAIN.

MEASURES INITIATED/TAKEN TO MINIMIZE IMPACT:

LIME RAKED AREA  
VISIBLE SOLIDS REMOVED

THE CREW SPREAD LIME IN THE GRASSY AREA AROUND THE MANHOLE.

NOTIFICATIONS MADE:

MD DEPARTMENT OF ENVIRONMENT PG COUNTY HEALTH DEPT  
PG COUNTY MUNICIPALITIES

SIGNS POSTED: 5 POST DATE: 04/18/2025