



WASHINGTON SUBURBAN SANITARY COMMISSION SANITARY SEWER OVERFLOW WRITTEN REPORT

3537046-118-2025

MDE OFFICIAL CONTACTED: AMANDA GLASSMAN

DATA CALLED IN BY: 4581

DATE: 12/21/2025 AT 01:15PM

WORK ORDER(S): 3537046 3537025

EST DATE AND TIME SSO BEGAN: 12/21/2025 09:17AM DURATION: 2.97 HRS
DATE AND TIME SSO ENDED: 12/21/2025 12:15PM

SOURCE-OVERFLOWING MH MH15053211 WATER BODY AFFECTED-SENECA CREEK

CLOSEST STREET ADDRESS: 10600 SHASTA CT 20872
COUNTY/PAGE/GRID: M 4809 F07 TOWN/CITY: DAMSCUS

CAUSE: GREASE EST OVERFLOW VOLUME: 89 GAL
UPON ARRIVAL, THE CREW FOUND MANHOLE 211M OVERFLOWING ONTO THE GRASSY AREA AROUND THE MANHOLE, AND INTO A NEARBY STORM DRAIN THAT OUTFALLS INTO SENECA CREEK. THE CREW THEN JETTED FROM MANHOLE 210M TO 211M, A TOTAL OF 77', AND HIT AND RELIEVED GREASE AT 75', TO END THE EVENT.

IMPACTS UPON PUBLIC HEALTH AND STATE WATERS:

DRY WEATHER	DISCOLORATION
NOTICEABLE ODOR	PUBLIC ACCESS
PUBLIC USE OBSERVED	

THE CREW DISCOVERED A BROKEN PIPE WHILE CCTV INSPECTING THE MAIN. A WSSC CONTRACTOR SET UP A BYPASS PUMP SO THAT REPAIRS COULD BE MADE.

STEPS TAKEN OR PLANNED TO REDUCE, ELIMINATE AND PREVENT RECURRENCE:

THE CONTRACTORS WILL PLAN TO SCHEDULE TO REPAIR THE PIPE. ANALYSIS (LBA) FOR REVIEW. A FOLLOW-UP INVESTIGATION WILL BE CONDUCTED TO DETERMINE WHAT MEASURES SHOULD BE TAKEN TO REDUCE OR ELIMINATE THE CHANCE OF THIS LINE OVERFLOWING AGAIN.

MEASURES INITIATED/TAKEN TO MINIMIZE IMPACT:

LIME

THE CREW SPREAD LIME IN THE GRASSY AREA AROUND THE MANHOLE AND WASHED THE PAVEMENT WITH DECHLORINATED WATER.

NOTIFICATIONS MADE:

MD DEPARTMENT OF ENVIRONMENT	DEP-MONTGOMERY COUNTY
MONTGOMERY CO MUNICIPALITIES	

SIGNS POSTED: 3 POST DATE: 12/22/2025