WASHINGTON SUBURBAN SANITARY COMMISSION
SANITARY SEWER OVERFLOW WRITTEN REPORT

1111279 - 388 - 2026

MDE OFFICIAL CONTACTED: CHRISTY WAGNER

DATA CALLED IN BY: SERENITY WRIGHT

DATE: OCT 02, 2026

WORK ORDER(S): 11111279, 1111102

EST DATE AND TIME SSO BEGAN: 10/02/2026 09:20

DURATION: 2.25 HRS

AM DATE AND TIME SSO ENDED: 10/02/2026 11:35 PM

SOURCE – OVERFLOWING MANHOLE 02044575U

WATER BODY AFFECTED: PAINT BRANCH

CLOSEST STREET ADDRESS: 13 BALLINGER CT, BURTONSVILLE, MD, 20866

COUNTY: M

TOWN/CITY: BURTONSVILLE

CAUSE: 26 ROOTS & GREASE

EST OVERFLOW VOLUME: 135 GAL

UPON ARRIVAL, THE CREW FOUND MANHOLE 575U OVERFLOWING AT 1 GPM ONTO THE GRASSY AREA AROUND THE MANHOLE. NO WATERWAYS WERE AFFECTED. THE CREW JETTED FROM MANHOLE 026U TO 575U AND HIT AND RELIEVED ROOTS, DEBRIS, AND GREASE AT 15', TO END THE EVENT.

IMPACTS UPON PUBLIC HEALTH AND STATE WATERS:

DW - DRY WEATHER, NO - NOTICEABLE ODOR, PA - PUBLIC ACCESS

STEPS TAKEN OR PLANNED TO REDUCE, ELIMINATE AND PREVENT RECURRENCE:

THE PROBLEM WITH THIS SEWER LINE HAS BEEN REFERRED TO LINE BLOCKAGE ANALYSIS (LBA) FOR REVIEW. A FOLLOW-UP INVESTIGATION WILL BE CONDUCTED TO DETERMINE WHAT MEASURES SHOULD BE TAKEN TO REDUCE OR ELIMINATE THE CHANCE OF THIS LINE OVERFLOWING AGAIN.

MEASURES INITIATED/TAKEN TO MINIMIZE IMPACT:

LIM – LIME

THE CREW SPREAD LIME.NOTIFICATIONS MADE:

MDE - MD DEPT ENVIRONMENT, DEP - MONTGOMERY COUNTY DEP, MCM - MONTGOMERY MUNICIPALITY

SIGNS POSTED: 2

POST DATE: 10/02/2026