WASHINGTON SUBURBAN SANITARY COMMISSION
SANITARY SEWER OVERFLOW WRITTEN REPORT

1111083 - 118 - 2026

MDE OFFICIAL CONTACTED: CHRISTY WAGNER

DATA CALLED IN BY: BRANDON MCCREA DATE: 10/02/26 9:40 AM

WORK ORDER(S): 1111083

EST DATE AND TIME SSO BEGAN: 10/02/2026 09:23 AM DURATION: 2.95 HRS

DATE AND TIME SSO ENDED: 10/02/2026 12:20 PM

SOURCE – OVERFLOWING MANHOLE 06011105M WATER BODY AFFECTED: SLIGO CREEK

CLOSEST STREET ADDRESS: 6729 EASTERN AVE, TAKOMA PARK, MD, 20912

COUNTY: M TOWN/CITY: TAKOMA PARK

CAUSE: 09 UNKNOWN EST OVERFLOW VOLUME: 177 GAL

UPON ARRIVAL, THE CREW FOUND MANHOLE 105N OVERFLOWING AT APPROXIMATELY 1 GPM ONTO THE GRASSY AREA AROUND THE MANHOLE. NO WATERWAYS WERE AFFECTED. THE CREW JETTED FROM MANHOLE 100U TO 103K, A TOTAL OF 485', AND HIT AND RELIEVED A HARD UNKNOWN BLOCKAGE AT 300', TO END THE EVENT.

IMPACTS UPON PUBLIC HEALTH AND STATE WATERS:

DW - DRY WEATHER, NO - NOTICEABLE ODOR

STEPS TAKEN OR PLANNED TO REDUCE, ELIMINATE AND PREVENT RECURRENCE:

THE PROBLEM WITH THIS SEWER LINE HAS BEEN REFERRED TO LINE BLOCKAGE ANALYSIS (LBA) FOR REVIEW. A FOLLOW-UP INVESTIGATION WILL BE CONDUCTED TO DETERMINE WHAT MEASURES SHOULD BE TAKEN TO REDUCE OR ELIMINATE THE CHANCE OF THIS LINE OVERFLOWING AGAIN.

MEASURES INITIATED/TAKEN TO MINIMIZE IMPACT:

LIM - LIME, RAK - RAKED AREA, FMH - FLUSHED BACK INTO MH, VSR - VISIBLE SOLIDS REMOVED

THE CREW SPREAD LIME AND REMOVED ALL VISIBLE SOLIDS.

NOTIFICATIONS MADE:

MDE - MD DEPT ENVIRONMENT, DEP - MONTGOMERY COUNTY DEP, MCM - MONTGOMERY MUNICIPALITY

SIGNS POSTED: 4 POST DATE: 10/02/2026