WASHINGTON SUBURBAN SANITARY COMMISSION
SANITARY SEWER OVERFLOW WRITTEN REPORT

1111303 - 101 - 2026

MDE OFFICIAL CONTACTED: CHRISTY WAGNER

DATA CALLED IN BY: EDDIE GREEN

DATE: OCT 05, 2026 12:24 PM

WORK ORDER(S): 111132, 1111303

EST DATE AND TIME SSO BEGAN: 10/05/2026 09:48 AM

DURATION: 6.20 HRS

DATE AND TIME SSO ENDED: 10/5/2026 04:00 PM

SOURCE – OVERFLOWING CLEANOUT

WATER BODY AFFECTED: SENECA CREEK

CLOSEST STREET ADDRESS: 110 ODENDHAL AVE, GAITHERSBURG, MD, 20877

COUNTY: M

TOWN/CITY: GAITHERSBURG

CAUSE: 73 WIPES

EST OVERFLOW VOLUME: 372 GAL

UPON ARRIVAL, THE CREW FOUND THE ON-PROPERTY CLEANOUT OVERFLOWING AT 1 GPM ONTO THE STREET AND INTO A STORM DRAIN THAT OUTFALLS INTO SENECA CREEK. THE WSSC CREW SNAKED THE LATERAL AND RELIEVED A RAGS BLOCKAGE, TO END THE EVENT.

IMPACTS UPON PUBLIC HEALTH AND STATE WATERS:

DW - DRY WEATHER, DIS - DISCOLORATION, NO - NOTICEABLE ODOR, PA - PUBLIC ACCESS, PUO - PUBLIC USE OBSERVED, VSB - VISIBLE SOLIDS, STREAM BANK, VSI - VISIBLE SOLIDS, IN STREAM

STEPS TAKEN OR PLANNED TO REDUCE, ELIMINATE AND PREVENT RECURRENCE:

THE PROBLEM WITH THIS SEWER LINE HAS BEEN REFERRED TO LINE BLOCKAGE ANALYSIS (LBA) FOR REVIEW. A FOLLOW-UP INVESTIGATION WILL BE CONDUCTED TO DETERMINE WHAT MEASURES SHOULD BE TAKEN TO REDUCE OR ELIMINATE THE CHANCE OF THIS LINE OVERFLOWING AGAIN.

MEASURES INITIATED/TAKEN TO MINIMIZE IMPACT:

LIM - LIME, RAK - RAKED AREA, VSR - VISIBLE SOLIDS REMOVED

THE CREW REMOVED SOILDS AND SPREAD LIME

NOTIFICATIONS MADE:

MDE - MD DEPT ENVIRONMENT DEP - MONTGOMERY COUNTY DEP

MCM - MONTGOMERY MUNICIPALITIES

ORIGINALLY REPORTED AS 700 RUSSELL AVENUE.

SIGNS POSTED: 2

POST DATE: 10/05/2026