WASHINGTON SUBURBAN SANITARY COMMISSION
SANITARY SEWER OVERFLOW WRITTEN REPORT

1120605 - 118 - 2026

MDE OFFICIAL CONTACTED: CHRISTY WAGNER

DATA CALLED IN BY: EDDIE GREEN DATE: 10/9/26 1:15pm

WORK ORDER(S): 1120605

EST DATE AND TIME SSO BEGAN: 10/09/2026 10:58 AM DURATION: 4.53 HRS

DATE AND TIME SSO ENDED: 10/09/2026 03:30 PM

SOURCE – OVERFLOWING MANHOLE 10065091U WATER BODY AFFECTED: NORTHWEST BRANCH

CLOSEST STREET ADDRESS: 12601 SPRINGLOCH CT, SILVER SPRING, MD, 20904

COUNTY: M TOWN/CITY: SILVER SPRING

CAUSE: 74 GREASE AND WIPES EST OVERFLOW VOLUME: 272 GAL

UPON ARRIVAL, THE CREW FOUND MANHOLE 091U OVERFLOWING AT 1 GPM ONTO THE GRASSY AREA AROUND THE MANHOLE. NO WATERWAYS WERE AFFECTED. THE CREW JETTED FROM MANHOLE 091U TO 090M, A TOTAL OF 252', AND HIT AND RELIEVED A WIPES BLOCKAGE AT 165' DOWNSTREAM FROM MANHOLE 091U, TO END THE EVENT.

IMPACTS UPON PUBLIC HEALTH AND STATE WATERS:

DW - DRY WEATHER, NO - NOTICEABLE ODOR, PA - PUBLIC ACCESS

STEPS TAKEN OR PLANNED TO REDUCE, ELIMINATE AND PREVENT RECURRENCE:

THE PROBLEM WITH THIS SEWER LINE HAS BEEN REFERRED TO LINE BLOCKAGE ANALYSIS (LBA) FOR REVIEW. A FOLLOW-UP INVESTIGATION WILL BE CONDUCTED TO DETERMINE WHAT MEASURES SHOULD BE TAKEN TO REDUCE OR ELIMINATE THE CHANCE OF THIS LINE OVERFLOWING AGAIN.

MEASURES INITIATED/TAKEN TO MINIMIZE IMPACT:

LIM - LIME, VSR - VISIBLE SOLIDS REMOVED

THE CREW SPREAD LIME.

NOTIFICATIONS MADE:

MDE - MD DEPT ENVIRONMENT, DEP - MONTGOMERY COUNTY DEP, MCM - MONTGOMERY MUNICIPALITY

SIGNS POSTED: 5 POST DATE: 10/09/2026