WASHINGTON SUBURBAN SANITARY COMMISSION
SANITARY SEWER OVERFLOW WRITTEN REPORT

1133543 - 118 - 2026

MDE OFFICIAL CONTACTED: SCOTT BURKHARDT

DATA CALLED IN BY: ELBE DAVIS

DATE: 10/13/26 07:40PM

WORK ORDER(S): 1133543

EST DATE AND TIME SSO BEGAN: 10/13/2026 04:38 PM

DURATION: 3.12 HRS

DATE AND TIME SSO ENDED: 10/13/2026 07:45 PM

SOURCE – OVERFLOWING MANHOLE 19022194M

WATER BODY AFFECTED: HORSEPEN

CLOSEST STREET ADDRESS: 12219 JAMES MADISON LN, GLENN DALE, MD, 20769

COUNTY: P

TOWN/CITY: GLEN DALE

CAUSE: 13 GREASE

EST OVERFLOW VOLUME: 374 GAL

UPON ARRIVAL, THE CREW FOUND MANHOLE 194M OVERFLOWING AT 2 GPM ONTO THE WOODED AREA AROUND THE MANHOLE. NO WATERWAYS WERE AFFECTED. THE CREW JETTED FROM MANHOLE 176J TO 179U, A TOTAL OF 400', AND HIT AND RELIEVED GREASE AT 30', TO END THE EVENT.

IMPACTS UPON PUBLIC HEALTH AND STATE WATERS:

DW - DRY WEATHER, PA - PUBLIC ACCESS, NO - NOTICEABLE ODOR, DIS – DISCOLORATION

STEPS TAKEN OR PLANNED TO REDUCE, ELIMINATE AND PREVENT RECURRENCE:

THE PROBLEM WITH THIS SEWER LINE HAS BEEN REFERRED TO LINE BLOCKAGE ANALYSIS (LBA) FOR REVIEW. A FOLLOW-UP INVESTIGATION WILL BE CONDUCTED TO DETERMINE WHAT MEASURES SHOULD BE TAKEN TO REDUCE OR ELIMINATE THE CHANCE OF THIS LINE OVERFLOWING AGAIN.

MEASURES INITIATED/TAKEN TO MINIMIZE IMPACT:

LIM - LIME

THE CREW SPREAD LIME.

NOTIFICATIONS MADE:

PGM - PG MUNICIPALITY, PHD - PG COUNTY HEALTH DEPT, MDE - MD DEPT ENVIRONMENT

SIGNS POSTED: 3

POST DATE: 10/14/2026