WASHINGTON SUBURBAN SANITARY COMMISSION
SANITARY SEWER OVERFLOW WRITTEN REPORT

1162009 - 388 - 2026

MDE OFFICIAL CONTACTED: CHRISTY WAGNER

DATA CALLED IN BY: MARTIA MELVIN

DATE: 11/6/2026 9:20 PM

WORK ORDER(S): 1162009, 216416

EST DATE AND TIME SSO BEGAN: 11/05/2026 12:59 PM

DURATION: 6.77 HRS

DATE AND TIME SSO ENDED: 11/05/2026 07:45 PM

SOURCE – OVERFLOWING SEWER GRAVITY MAIN 03005044S

WATER BODY AFFECTED: BEAVERDAM BRANCH

CLOSEST STREET ADDRESS: 1813 62ND AVE, HYATTSVILLE, MD, 20785

COUNTY: P

TOWN/CITY: HYATTSVILLE

CAUSE: 17 STREAM EROSION

EST OVERFLOW VOLUME: 2,030 GAL

UPON ARRIVAL, A WSSC CREW FOUND A BROKEN 8" SEWER PIPE DOWNSTREAM OF MANHOLE 044M DISCHARGING AT APPROXIMATELY 5 GPM INTO BEAVERDAM CREEK. A WSSC CONTRACTOR SET UP BYPASS PUMPING OPERATIONS FROM MANHOLE 044M TO 041M, TO END THE EVENT.

IMPACTS UPON PUBLIC HEALTH AND STATE WATERS:

WW - WET WEATHER

STEPS TAKEN OR PLANNED TO REDUCE, ELIMINATE AND PREVENT RECURRENCE:

THE PROBLEM WITH THIS SEWER LINE HAS BEEN REFERRED TO LINE BLOCKAGE ANALYSIS (LBA) FOR REVIEW. A FOLLOW-UP INVESTIGATION WILL BE CONDUCTED TO DETERMINE WHAT MEASURES SHOULD BE TAKEN TO REDUCE OR ELIMINATE THE CHANCE OF THIS LINE OVERFLOWING AGAIN.

MEASURES INITIATED/TAKEN TO MINIMIZE IMPACT:

NO MINIMIATION CAN BE DONE AT THIS TIME DUE TO LEAK BEING IN CREEK BANK.

NOTIFICATIONS MADE:

MDE - MD DEPT ENVIRONMENT, PHD - PG COUNTY HEALTH DEPT, PGM - PG MUNICIPALITY

SIGNS POSTED: 3

POST DATE: 11/06/2026