WASHINGTON SUBURBAN SANITARY COMMISSION
SANITARY SEWER OVERFLOW WRITTEN REPORT

1111741 - 118 - 2026

MDE OFFICIAL CONTACTED: CHRISTY WAGNER

DATA CALLED IN BY: KIMBERLY GILLS DATE: OCT 07, 2026 07:35 AM

WORK ORDER(S): 1111741

EST DATE AND TIME SSO BEGAN: 10/06/2026 06:52 PM DURATION: 3.88 HRS

DATE AND TIME SSO ENDED: 10/06/2026 10:45 PM

SOURCE – OVERFLOWING MANHOLE 0244024M WATER BODY AFFECTED: PAINT BRANCH

CLOSEST STREET ADDRESS: 14255 BALLINGER CT, BURTONSVILLE, MD, 20866

COUNTY: M TOWN/CITY: BURTONSVILLE

CAUSE: 12 ROOTS EST OVERFLOW VOLUME: 233 GAL

UPON ARRIVAL, THE CREW FOUND MANHOLE 024M OVERFLOWING AT 1 GPM ONTO THE GRASSY AREA AROUND THE MANHOLE AND INTO A NEARBY LAKE IN THE PAINT BRANCH BASIN. THE CREW JETTED FROM MANHOLE 022U TO 023M, A TOTAL OF 260', AND HIT AND RELIEVED ROOTS AT 260', TO END THE EVENT.

IMPACTS UPON PUBLIC HEALTH AND STATE WATERS:

DW - DRY WEATHER, NO - NOTICEABLE ODOR, PA - PUBLIC ACCESS

STEPS TAKEN OR PLANNED TO REDUCE, ELIMINATE AND PREVENT RECURRENCE:

THE PROBLEM WITH THIS SEWER LINE HAS BEEN REFERRED TO LINE BLOCKAGE ANALYSIS (LBA) FOR REVIEW. A FOLLOW-UP INVESTIGATION WILL BE CONDUCTED TO DETERMINE WHAT MEASURES SHOULD BE TAKEN TO REDUCE OR ELIMINATE THE CHANCE OF THIS LINE OVERFLOWING AGAIN.

MEASURES INITIATED/TAKEN TO MINIMIZE IMPACT:

LIM – LIME

THE CREW SPREAD LIME.

NOTIFICATIONS MADE:

MDE - MD DEPT ENVIRONMENT, DEP - MONTGOMERY COUNTY DEP, MCM - MONTGOMERY MUNICIPALITY

SIGNS POSTED: 4 POST DATE: 10/08/2026